

दूरभाष : 011- 25686914  
ई- मेल : bro-ddgepcncontract@bro.gov.in

**ई- मेल**  
मुख्यालय  
सीमा सडक महानिदेशालय  
सीमा सडक भवन  
रिंग रोड, दिल्ली छावनी  
नई दिल्ली – 110010

24228/DGBR/WLR/QE Sep 2023/15/E8

28 Nov 2023

**मुख्यालय**

अपर सीमा सडक महानिदेशालय (उ.प.)  
सेक्टर-48-सी, चंडीगढ़  
पिन - 160047

**मुख्यालय**

अपर सीमा सडक महानिदेशालय (पूर्व)  
द्वारा 99 सेना डाकघर  
पिन - 900885

**मुख्यालय**

सभी मुख्य अभियंता  
परियोजना \_\_\_\_\_  
द्वारा 56/99 सेना डाकघर


**सीमा सडक संगठन का सितम्बर 2023 की तिमाही समाप्ति के लिए कार्यभार विवरण (डब्ल्यू.एल.आर.)**

1. Based on Work Load Returns submitted by Projects, consolidated WLR of contractor's class SS, S, A, B and Un-Enlisted for the Q/E Sep 2023 of BRO is circulated here with as under:-

- List of 'B' to 'SS' Class (Appx 'A')
- List of Un-Enlisted Contractor (Appx 'B')
- List of contractors whose contracts have been cancelled and there is outstanding recovery due against them (Class SS to B and Unlisted Class) (Appx 'C')

2. The following contractors /Firms having No Remarks in Column No.04 of WLR shall not be permitted to participate in E-Tendering in any formation of BRO till further orders. Please note that any violation shall attract disciplinary action:-

S/ No	NAME OF CONTRACTOR	Class/ Index No	Considered capable of handling more load	Remarks
1	2	3	4	5
1	M/s Mechfab Engg Industries Pvt Ltd	S-42	No	Slow progress
2	M/s Harish Gupta, Udhampur (J&K)	S-58	No	Slow progress
3	M/s SGF Infrastructure Pvt Ltd	S-68	No	Slow progress
4	M/s Granco Industries & Construction Ltd	S-72	No	Slow progress
5	M/s Vij Engineers & Construction	S-75	No	Slow progress
6	M/s Triveni Construction Co (UK)	A-25	No	Slow Progress



S/ No	NAME OF CONTRACTOR	Class/ Index No	Considered capable of handling more load	Remarks
7	M/s 3G-Vayamtech JV	UE	No	Slow progress
8	M/s Aero Infra, Chandigarh	UE	No	Slow progress
9	M/s Almondz Global Infra consulted Ltd, New Delhi	UE	No	Slow progress
10	M/s ANI Instruments Pvt Ltd, Mumbai (MH)	UE	No	Final bill technically checked by Nodal Officer for Rs.(-13.92) lakh due against Contractor.
11	M/s Anmol Constructions, Hanumangarh (Raj)	UE	No	Due to submission of fake document
12	M/s Arunprabha Infracon Pvt Ltd (BB Enterprises)	UE	No	Slow progress
13	M/s Asean Agencies Arunachal Pradesh	UE	No	Slow progress
14	M/S B.B. Enterprises	UE	No	Slow progress
15	M/s BDS Decor & Prefab Pvt Ltd, Chandigarh	UE	No	Slow progress
16	M/s BL Steel Industries, Hanumangarh (Raj)	UE	No	Slow progress
17	M/s Brahma Construction, Delhi	UE	No	Slow progress
18	M/s CCL International Ltd	UE	No	Poor Performance
19	M/s Centro DE Estudios De New Delhi	UE	No	Slow Progress
20	M/s Danggam Enterprises, Passighat (AP)	UE	No	Slow progress
21	M/s Dilkash Stone Crusher	UE	No	Performance not satisfactory
22	M/s EPTISA Services	UE	No	Slow progress
23	M/s Ganpati Builders, Sri Ganganagar (Raj)	UE	No	Slow Progress
24	M/s Highway Engineering Consultant Bhopal	UE	No	Slow progress
25	M/s Kanu Enterprises	UE	No	Slow progress
26	M/s Khajuria Construction, Kathua (J&K)	UE	No	Slow progress
27	M/s K K Enterprises	UE	No	Slow Progress
28	M/s Kuldeep Raj, Jammu (J&K)	UE	No	Slow progress
29	M/s Lalmalsawma	UE	No	Poor Performance
30	M/s L N Malviya infra project	UE	No	Slow progress
31	M/s Lkakpa Trading Agency, West Kameng	UE	No	Slow progress
32	M/s Maa Shakambhari Devi Constr Co	UE	No	Banned for issue of tender till further orders on account of Bridge collapsed.
33	M/s M B Construction Co. Delhi	UE	No	Slow progress
34	M/s Mohammad Sultan & Brothers, leh	UE	No	Contractor has not deposited PSD
35	M/s Nawang Thogmet (J&K)	UE	No	Slow Progress
36	M/s Navnirman Construction Co Patna (Bihar)	UE	No	Slow progress
37	M/s P & R Infraprojects Ltd, Chandigarh	UE	No	Slow progress
38	M/s Progressive Engineering Co, Nagapur	UE	No	Contractor has not deposited PSD, not accepted the WO.
39	M/s Ranju Tamuli, M/s Monami Enterprises, Pasighat (AP)	UE	No	Slow progress
40	M/s Salam Khan & Brothers, Manipur	UE	No	Slow Progress
41	M/s SP Singla Constr Coy	UE	No	Load test criteria failed, Contractor invoked arbitration
42	M/s Sri Harsha Constructions	UE	No	Slow progress
43	M/s TJJ Enterprises	UE	No	Slow progress
44	M/s Valecha Engineering Ltd, Mumbai (MH)	UE	No	Slow Progress
45	M/s ZH Industries	UE	No	Slow progress


3. As regards to the list of contractors at **Appendix "C"** whose contracts have been cancelled and there is outstanding recovery due against the firm, CE (Projects) shall take decision regarding technical evaluation of their bid as per standard tender condition as per model tender which states as under :-

(a) There are no cancelled /Abandoned contracts in which Govt unrealized recoveries exist (If yes, submit details and reason).

(b) There are no Govt. dues outstanding against the firm (If yes, submit details and reason).

4. WLR is being forwarded through e-mail to Projects/ADGBRs/EPC cell and also mailed to EDP cell for uploading at BRO web site, as such no hardcopy is being sent by post. All the lower formations may download/print the same for their use.

5. Remarks under Col-4 have been approved by DGBR.

  
(राकेश कुरील)  
अधि.अभि. (क्यू.एस.&सी.)  
निदेशक (संविदा)  
कृते सीमा सड़क महानिदेशक

संलग्नक :- ( 07 पत्रक)

प्रतिलिपि:-

Chairman, NHAI

Email : [chairman@nhai.org](mailto:chairman@nhai.org)

Managing Director, NHIDCL

Email : [md@nhidcl.com](mailto:md@nhidcl.com)

Regional office, Chandigarh

Email : [rochandigarh2010@gmail.com](mailto:rochandigarh2010@gmail.com)

}

: For info w.r.t. para 2 above please

आंतरिक

मु.सी.स.म./ई.डी.पी. प्रकोष्ठ

: Scanned copy of WLR is e-mailed to EDP mail id.  
Kindly upload the same on BRO web site.


मु.सी.स.म./ई.पी.सी. प्रकोष्ठ

: For info w.r.t. para 2 above please.



**WORKLOAD RETURN FOR QUARTER ENDING SEP 2023**  
**LIST OF 'SS' CLASS 'S' CLASS 'A' CLASS AND 'B' CLASS**

S/NO	NAME OF CONTRACTOR	Class/ INDEX NO.	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
1	2	3	4	5	6	7
1	M/s Poddar Infratech Pvt Ltd	SS-02	13854.22	5542.81	Yes	
2	M/s Jhelum Construction Company, Engineers & Contractors, Golpara Lasjan, Srinagar (J&K)	SS-05	1479.89	486.14	Yes	
3	M/s Hillway Construction Company Pvt Ltd	SS-06	6812.07	5555.54	Yes	
4	M/s GRRB Associates	SS-07	8967.19	4208.99	Yes	
5	M/s Sunshine overseas Pvt Ltd	SS-08	4042.26	1798.07	Yes	
6	M/s Ram Praksh Construction (P) Ltd	SS-11	1664.67	787.94	Yes	
7	M/s A K Engineers & Contractors Pvt Ltd	SS-22	6348.75	3828.97	Yes	
8	M/s Pawansut infra Projects Ltd	SS-23	5708.91	3963.77	Yes	
9	M/s Taru Enterprises Pvt. Ltd.	SS-26	13392.96	4920.99	Yes	
10	M/s Adnan Construction Co Srinagar (J&K)	S-01	569.46	490.70	Yes	
11	M/s Tama Fabrication	S-02	2512.86	807.83	Yes	
12	M/s Garg & Garg Co.	S-03	65516.66	35621.73	Yes	
13	M/s Purbanchal Suppliers & Contractors Dhemaji (Assam)	S-04	1810.88	1104.57	Yes	
14	M/s Mirsons Construction Pvt Ltd	S-06	257.50	0.00	Yes	
15	M/s Tan Singh Chouhan, Barmer, Rajasthan	S-20	2423.54	1135.07	Yes	
16	M/s Tenzin Enterprises, Tenga (AP)	S-31	275.97	225.38	Yes	
17	M/s Bhati construction	S-33	5389.62	3871.67	Yes	
18	M/s Agarwal Brothers, Dehradon Uttarakhand	S-36	949.20	109.22	Yes	
19	M/s Yogendra Kumar & Co, Rishikesh, Uttarakhand	S-37	484.11	14.85	Yes	
20	M/s New Jhelum Construction Coy	S-41	789.29	438.71	Yes	All works completed Ban imposed till 17 Apr 2023 has been lifted.
21	M/s Mechfab Engg Industries Pvt Ltd	S-42	2425.98	2030.73	No	Slow progress
22	M/s Tsering Tundup, leh	S-43	4727.52	2728.72	Yes	
23	M/s Raja Construction Co, Bikaner (Raj)	S-45	5112.86	2172.44	Yes	
24	M/s TL Constr Company, Leh & Ladakh	S-54	2437.54	835.43	Yes	
25	M/s Harish Gupta, Udhampur (J&K)	S-58	1382.85	1066.63	No	Slow progress
26	M/s Prabhudan Dehta & Co., Jaisalmer,	S-61	2256.38	2256.38	Yes	
27	M/s SGF Infrastructure Pvt Ltd	S-68	11484.13	7324.59	No	Slow progress
28	M/s VK Gupta & Associates, Panchkula	S-69	17889.85	7241.32	Yes	
29	M/s Tashi Angchuk Ram Chung, Leh & Ladhakh	S-71	3104.70	3094.76	Yes	
30	M/s Granco Industries & Construction Ltd	S-72	1041.80	343.35	No	Slow progress
31	M/s Vij Engineers & Consultants Pvt Ltd	S-75	6074.22	5265.24	No	Slow progress
32	M/s LSR Logistics Pvt Ltd	S-81	11649.62	9251.46	Yes	
33	M/s Vinita Enterprises	A-01	3445.60	1554.93	Yes	
34	M/s Nand Lal Tayal, Hanumangarh (Raj)	A-07	1131.72	635.35	Yes	
35	M/s Mohan Bajaj, Gangtok (Sikkim)	A-19	2568.78	1664.07	Yes	
36	M/s Triveni Construction Co (UK)	A-25	1861.66	810.02	No	Slow progress
37	M/s Manali Constr Co, Chandigarh	A-46	543.00	428.40	Yes	
38	M/s Talib Hussain Chasthi	A-55	2601.15	2271.69	Yes	
39	M/s Shivam Build Con Associates	A-62	698.96	149.99	Yes	
40	M/s Aable Traders, Jammu(J&K)	A-81	142.08	113.22	Yes	
41	M/s Tsao Steel & Construction Company,	A-83	1490.10	0.00	Yes	
42	M/s Sonam, Wangchuk, Leh	A-93	1165.56	846.81	Yes	
43	M/s Associated Contractor	A-99	671.21	372.03	Yes	
44	M/s Vikas Construction Ambala	A-105	1560.54	729.51	Yes	
45	M/s Ghai Stone Crusher	A-120	354.26	1.07	Yes	
46	M/s TopTech Infra, Gangtok, (Sikkim)	B-01	109.17	60.33	Yes	
47	M/s CM Agarwal & Co., Kalimpong	B-19	80.86	80.96	Yes	
48	M/s Amaan Engineers	B-31	1658.09	921.26	Yes	
49	M/s Rinchin Dorjee Construction	B-37	431.36	173.92	Yes	

  
 (राकिश कुरील)  
 अधि.अभि. (क्यू.एस.&सी.)  
 निदेशक (संविदा)  
 कृते सीमा सड़क महानिदेशक

**WORKLOAD RETURN FOR QUARTER ENDING SEP 2023**  
**LIST OF UN ENLISTED CLASS CONTRACTOR HAVING WORK LOAD MORE THAN 3.00 CRORE**

S/ NO	NAME OF CONTRACTOR	Class/ INDEX NO. (*Renewal Pending)	Total value of work in hand (in iakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
1	2	3	4	5	6	7
1	M/s 3G-Vyamech JV Consultant	UE	495.00	290.02	No	Slow progress
2	M/s ABCI Infrastructure Pvt Ltd.	UE	7721.33	5652.01	Yes	
3	M/s Abdul Rashid Kaboo, Srinagar (J&K)	UE	1643.22	1327.88	Yes	
4	M/S Abdul Rashid Butt & Sons, Kishtwar (j&k)	UE	532.90	346.37	Yes	
5	M/S Abdul Salam Mir Construction, (j&k)	UE	1290.45	0.00	Yes	
6	M/s Aero Infra, Chandigarh	UE	967.00	345.99	No	Slow progress
7	M/s Ajay Kumar Sharma, Mandi (HP)	UE	2191.97	363.33	Yes	
8	M/s Alam Enterprises & Brothers, Bihar	UE	737.91	315.60	Yes	
9	M/s Almondz Global Infra consulted Ltd, New Delhi	UE	754.82	559.83	No	Slow Progress
10	M/s Altinok Consulting New Delhi	UE	1022.53	777.12	Yes	
11	M/s Amit Singla	UE	3684.10	3414.83	Yes	
12	M/s ANi Instruments Pvt Ltd, Mumbai (MH)	UE	2427.65	102.40	No	Final bill technically checked by Nodal Officer for Rs.(-13.92) lakh due against Contractor.
13	M/s Anmol Constructions, Hanumangarh (Raj)	UE	475.01	365.76	No	Due to submission of fake document
14	M/s APS Hydro Pvt Ltd, New Delhi	UE	5031.77	100.64	Yes	
15	M/s A R Engineering, J&K	UE	301.40	154.08	Yes	
16	M/s Arunachal Trade Commercial Agency	UE	1913.87	831.66	Yes	
17	M/s Arunprabha Infracon Pvt Ltd (BB Enterprises)	UE	1359.84	1101.97	No	Show cause notice issued by AO
18	M/s Asean Agencies Arunachal pradesh	UE	2905.07	721.99	No	Slow progress
19	M/s Ashing Kabul, Imphal (Manipur)	UE	501.76	403.62	Yes	
20	M/s AQUA Engineers and Fabricators Srinagar	UE	302.10	302.10	Yes	Work Completed
21	M/s Baghla Trading Company, Suratgarh (Raj)	UE	827.60	827.60	Yes	
22	M/s BATTA Industries, Jammu	UE	358.22	356.99	Yes	
23	M/s BDS Decor & Prefab Pvt Ltd, Chandigarh	UE	1957.30	1215.12	No	Slow progress
24	M/s B.B. Enterprises	UE	1311.11	222.69	No	Slow progress
25	M/s Bhavya Construction	UE	480.24	458.12	Yes	Work Completed
26	M/s Bhat & Sons, Kupwara (J&K)	UE	3827.72	2876.71	Yes	
27	M/s Bhat Infrastructure Pvt Ltd, J&K	UE	684.51	646.11	Yes	
28	M/s BKKS Enterprises	UE	1095.75	105.74	Yes	
29	M/s BL Steel Industries, Hanumangarh (Raj)	UE	3778.90	2518.41	No	Poor performance
30	M/s Brahma Construction, Delhi	UE	1018.64	649.90	No	
31	M/s BRN Infrastructure Pvt Ltd	UE	8515.08	70.22	Yes	
32	M/s CASTA Engineering Pvt Ltd New Delhi	UE	595.75	417.02	Yes	
33	M/s CCL International Ltd	UE	8630.50	1626.95	No	Poor performance
34	M/s Centro DE Estudios De New Delhi	UE	1330.01	1180.33	No	Slow progress
35	M/s Chimmi R.D Construction Pvt Ltd, Thnpu	UE	737.38	0.00	Yes	
36	M/s CJ DARCL Logistics Ltd	UE	1314.48	166.28	Yes	
37	M/s D2 Consultant-ICT (JV), Haryana	UE	9829.00	14543.48	Yes	Scope of work exceeded from CA scope
38	M/s D&L Enterprises	UE	1552.20	768.34	Yes	
39	M/s Damber Sharma Dahel, Pedong	UE	3080.86	50.40	Yes	
40	M/s Danggam Enterprises, Passighat (AP)	UE	549.46	93.63	No	Very Slow Progress
41	M/s Deepak Construction Corporation, Jammu (J&K)	UE	595.58	504.54	Yes	
42	M/s Dhatarwal Construction Company-RSM	UE	19591.00	2282.17	Yes	
43	M/s Dhorajia Construction Company	UE	8610.82	8610.82	Yes	Work Completed
44	M/s Dilakash Stone crusher. Awantipora (J&K)	UE	755.48	360.82	No	Performance of contractor is not satisfactory.
45	M/s D M Engineering	UE	2812.26	406.90	Yes	
46	M/s DMR Builders Pvt. Ltd	UE	1013.31	0.00	Yes	
47	M/s D S Flights	UE	841.21	965.91	Yes	
48	M/s Elisha Linga	UE	315.69	68.42	Yes	
49	M/s Epicon Construction Pvt Ltd, New Delhi	UE	1951.69	1627.78	Yes	
50	M/s EPTISA Services	UE	1016.07	485.72	No	Slow progress
51	M/s Fairmacs Trading Company	UE	5999.36	5398.03	Yes	
52	M/s Gammon Engineers and Contractors	UE	3444.00	0.00	Yes	
53	M/s Ganpati Builders, Sri Ganganagar (Raj)	UE	3463.26	2637.39	No	Slow progress
54	M/s Geo Consult India Pvt Ltd, Gurgaon (HR)	UE	772.81	608.05	Yes	
55	M/s Geodata Engineering SPA, New Delhi	UE	1520.90	1490.48	Yes	
56	M/s Gurbachan Singh, Bhatinda, Punjab	UE	755.65	0.00	Yes	
57	M/s Hafiz Construction, Srinagar (J&K)	UE	324.10	32.41	Yes	
58	M/s Haji & Sons construction, Ladakh	UE	513.49	513.49	Yes	
59	M/s Hassan Road Construction Company Pvt.	UE	429.42	429.42	Yes	work completed
60	M/s HH CO Contrator & Supplier, Dibrugarh	UE	398.88	370.02	Yes	

S/ NO	NAME OF CONTRACTOR	Class/ INDEX NO. (*Renewal Pending)	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
1	2	3	4	5	6	7
61	M/s Highway Engineering Consultant, Bhopal	UE	2194.76	1714.29	No	Slow progress
62	M/s Himalayan Road Construction Private Ltd,	UE	929.69	354.96	Yes	
63	M/s HMR Construction Pvt. Ltd	UE	1078.78	0.00	Yes	
64	M/s IJ Construction	UE	308.15	70.69	Yes	
65	M/s Indian Technocrat Ltd, New Delhi	UE	605.96	435.93	Yes	
66	M/s Integrated Pavement Solution, New Delhi	UE	1558.32	1558.32	Yes	Work Completed
67	M/s Jagadish Chand Gupta, Sector 38A Chandigarh	UE	1516.88	629.26	Yes	Contractor mobilised resources in April 2023 for balance work
68	M/s JMM Infracon, Mandi (HP)	UE	1631.77	932.99	Yes	
69	M/s Kailash Hillways Engineering Associate	UE	488.49	312.63	Yes	
70	M/s Kanu Enterprises	UE	1408.70	26.65	No	Slow progress
71	M/s Kapahi Contractors Pvt Ltd, Jammu (J&K)	UE	634.23	619.67	Yes	
72	M/s Karchen Lachungapa, East Sikkim	UE	3511.02	2047.75	Yes	
73	M/s KC Stone Crusher Unit	UE	954.80	807.30	Yes	
74	M/s KD Builders Pvt. Ltd, Trashigang, Bhutan	UE	1858.85	638.68	Yes	
75	M/s K K Enterprises	UE	1411.24	116.54	No	
76	M/s K Nakhro & Sons, Kohima (Ngaland)	UE	761.81	761.81	Yes	Work Completed
77	M/s Khajuria Construction, Kathua (J&K)	UE	719.00	263.06	No	Slow Progress
78	M/s KL Enterprises	UE	594.46	47.80	Yes	
79	M/s KTC Construction & General Order	UE	418.70	99.12	Yes	
80	M/s KRC Infracore Pvt Ltd, Palwai (HR)	UE	61605.79	13525.00	Yes	
81	M/s Kuldeep Raj, Jammu (J&K)	UE	1044.56	772.93	No	Due to slow progress
82	M/s Ladakh Transport Cooperative Society, Leh-Ladakh	UE	697.99	488.90	Yes	
83	M/s Laimalsawma	UE	870.12	77.70	No	Poor performance
84	M/s LNA Infracore Pvt Ltd, Rajasthan	UE	4269.00	3677.78	Yes	
85	M/s L N Malviya infra project, Bhopal	UE	2466.01	1234.17	No	Slow progress
86	M/s Lamneka Construction Pvt Ltd	UE	2002.02	648.46	Yes	
87	M/s Lasa Enterprises, Derang valley (AP)	UE	367.73	367.71	Yes	Work completed on ground
88	M/s Lkakpa Trading Agency, West Kameng (AP)	UE	2525.47	454.05	No	Slow Progress
89	M/s Lotey Construction Pvt Ltd (Bhutan)	UE	3142.09	842.00	Yes	
90	M/s Maa Shakambhari Devi Constr Co	UE	3280.02	2785.11	No	Banned for issue of tender till further orders on account of Bridge collapsed.
91	M/s Maan Builder Pvt Ltd, Panchkula (HR)	UE	1519.99	11.40	Yes	
92	M/s Maccaferri Environmental Solution Pvt Ltd	UE	4860.00	4569.37	Yes	Work under progress
93	M/s Manoj Pareek, Goochhat (assam)	UE	3557.77	314.22	Yes	
94	M/s Mannat Construction, Haryana	UE	679.72	611.20	Yes	
95	M/s Marpi Wire Products, Arunachal Pradesh	UE	516.90	32.46	Yes	
96	M/s Masood Ahmed Contractor, Singla (JV)	UE	6836.40	520.93	Yes	
97	M/s M B Construction Co. Delhi	UE	1661.99	753.05	No	Poor performance
98	M/s Mehdi Ali, Bogdang, Nubra, Leh	UE	585.28	549.75	Yes	
99	M/s Mengi Hi Tech Ltd	UE	324.00	202.66	Yes	
100	M/s Mohammad Sultan & Brothers, leh	UE	1309.26	0.00	No	Contractor has not deposited PSD.
101	M/s Mohd Murtaza, Kargil (Ladakh)	UE	764.00	746.81	Yes	
102	M/s Mohd Salim, Leh Ladakh	UE	765.32	445.32	Yes	
103	M/s Mohd Sultan and Brothers Leh-Ladakh	UE	520.62	520.62	Yes	
104	M/s MS Construction Co	UE	758.03	109.46	Yes	
105	M/s National Infra Industries Ltd, Delhi	UE	3104.70	3094.78	Yes	
106	M/s Navnirman Construction Co Patna (Bihar)	UE	2717.00	466.66	No	Slow progress
107	M/s Nawang Thogmet (J&K)	UE	1433.11	996.82	No	Slow progress
108	M/s Nidhi Creative Infra Pvt. Ltd	UE	2887.36	0.00	Yes	
109	M/s Niraj Cement Structrals Ltd, Mumbai (MH)	UE	10350.00	481.55	Yes	
110	M/s NK Gupta Building Pvt	UE	4590.00	2121.96	Yes	
111	M/s NLM Infra Projects, Ranipool (Sikkim)	UE	820.12	386.19	Yes	
112	M/s North East Engineering & Construction	UE	907.06	877.24	Yes	
113	M/s Om Prakash Jain & Co. Barmer (Raj)	UE	1043.44	1043.44	Yes	Work Completed
114	M/s Oriental Construction, Tawang	UE	778.48	178.97	Yes	
115	M/s P & R Infracore Pvt Ltd, Chandigarh	UE	3995.36	837.20	No	Slow progress
116	M/s Paldhen namgyal Construction Pvt Ltd	UE	2160.94	1710.46	Yes	
117	M/s Parihar Construction, Uttarakhand	UE	789.27	0.00	Yes	
118	M/s Patel Engineering limited Mumbai	UE	64721.92	62068.32	Yes	
119	M/s Pavai Infra Geotech	UE	2968.51	0.00	Yes	
120	M/s Peer Baba Associates Pvt Ltd, Kathua (J&K)	UE	837.96	827.28	Yes	
121	M/s Pioneer Foundation Engineers Pvt. Ltd. Thane (MH)	UE	18607.15	11347.24	Yes	
122	M/s Progressive Engineering Co, Nagapur	UE	345.36	0.00	No	Contractor has not deposited PSD, not accepted the WO



S/ NO	NAME OF CONTRACTOR	Class/ INDEX NO. (*Renewal Pending)	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
1	2	3	4	5	6	7
123	M/s Pinung Agencies	UE	448.71	77.92	Yes	
124	M/s R & B Infra Projects Pvt Ltd	UE	15521.79	895.61	Yes	
125	M/s Ragia Ku, Itanagar	UE	6980.00	0.00	Yes	
126	M/s Rajeev Sharma, Kota (Raj)	UE	932.11	210.28	Yes	
127	M/s Rajshri Construction Ghaziabad	UE	1461.81	1197.08	Yes	
128	M/s Rajshekhar Constr Pvt. Ltd	UE	5589.32	0.00	Yes	Contract accepted on 06 Feb 2023,26 June 2023
129	M/s Ramaa Engineering, Kolkata	UE	353.92	0.00	Yes	
130	M/s Rashmi Devi, J&K	UE	623.67	420.73	Yes	
131	M/s Ranju Tamuli, M/s Monami Enterprises,	UE	980.02	577.47	No	Very Slow progress
132	M/s Ratna Infrastructure Projects Pvt Ltd	UE	4832.20	0.00	Yes	
133	M/s Rakesh Kumar Contractor Pvt. Ltd	UE	394.89	386.83	Yes	
134	M/s R.G. Buildwell Engineers Ltd., Ghaziabad,	UE	3281.00	0.00	Yes	
135	M/s Rinchen Wangchuk, Leh-Ladakh	UE	362.55	236.17	Yes	
136	M/s Rirab Construction Company Pvt. Ltd,	UE	1989.66	0.00	Yes	
137	M/s Roadway Solution India Pvt Ltd, Pune (MH)	UE	2870.39	923.08	Yes	
138	M/s Sadguru Engineers & Allied Services Pvt Ltd	UE	708.78	642.08	Yes	Work completed as per ground scope
139	M/s Salam Khan & Brothers , Manipur	UE	329.89	0.00	No	Slow progress
140	M/s Sanjeev Kumar Goyal, Mansa	UE	1859.10	0.00	Yes	
141	M/s Satish Aggarwal and Co Hoshiarpur, PB	UE	649.92	449.73	Yes	
142	M/s Segmental Consulting & Infrastructure	UE	589.09	31.45	Yes	
143	M/s Shakthi Shipping Logistics Pvt Ltd, Andman	UE	2252.71	2252.71	Yes	Work Completed
144	M/s Sharp Construction Company	UE	725.88	653.95	Yes	
145	M/s Shiva Buildtech Pvt Ltd, New Delhi	UE	880.70	706.15	Yes	
146	M/s SLT Infracon Pvt Ltd	UE	1855.55	113.51	Yes	
147	M/s SM Consultant, Bhubneshwar	UE	449.74	260.19	Yes	
148	M/s SMEC International	UE	1531.92	1531.92	Yes	Work Completed
149	M/s Socristo Enterprises, Assam	UE	582.43	178.60	Yes	
150	M/s Som Projects Pvt Ltd, Gurgaon (HR)	UE	1155.81	1155.81	Yes	
151	M/s Sonam Construction Private Limited	UE	1314.86	556.25	Yes	
152	M/s SP Singla Constr Coy	UE	2686.21	2498.18	No	Load test criteria failed. Contractor invoked arbitration.
153	M/s Spar Geo Infra Pvt Ltd	UE	12504.62	10972.14	Yes	
154	M/s Shivam Build Con Associates , Jammu	UE	548.97	0.00	Yes	
155	M/s Shivam Pavers & Concrete	UE	5805.55	3623.13	Yes	
156	M/s Sri Harsha Constructions	UE	956.15	0.00	No	Slow progress
157	M/s Sri Karni Traders, Bikaner (Raj)	UE	3919.22	2224.99	Yes	
158	M/s SS Construction Co. Rishikesh (UK)	UE	2816.04	616.05	Yes	
159	M/s S.S Infrazone Pvt Ltd, Lucknow (UP)	UE	12976.09	3647.00		
160	M/s Strabag-Afcons JV	UE	333363.00	263390.11		
161	M/s Sunehri Bagh Builders Pvt. Ltd-Rohini, Delhi	UE	1087.73	830.30	Yes	
162	M/s Tayal & Sons	UE	2025.72	979.90		
163	M/s TJJ Enterprises	UE	1427.92	832.37	No	Slow progress
164	M/s TRB Infratech Pvt Ltd (J&K)	UE	959.37	949.78	Yes	
165	M/s Tsaskan Construction Company,Leh	UE	1404.13	225.93	Yes	
166	M/s Tsering Dhondup	UE	1159.60	764.72	Yes	
167	M/s TTC Infra India, Bomdila (AP)	UE	13453.60	4973.80	Yes	
168	M/s TT Construction, Arunachal Pradesh	UE	708.28	0.00	Yes	
169	M/s U K Traders, Srinagar	UE	369.17	220.36	Yes	
170	M/s United Jehlum Road & Roof Builders,	UE	1221.70	899.42	Yes	
171	M/s Urban Infraprojects Pvt Ltd	UE	690.45	497.95	Yes	
172	M/s Valley Road Construction Coy Pvt Ltd, Srina	UE	2937.22	2818.66	Yes	
173	M/s Valecha Engineering Ltd, Mumbai (MH)	UE	14838.00	3543.00	No	Slow progress
174	M/s VP Sharma, Govt Contractor, Kangra	UE	2484.35	605.80	Yes	
175	M/s Wazir Steel Engineering Leh-Ladhak	UE	1701.76	692.86	Yes	
176	M/s Weather Conditions, Gurugram (HR)	UE	643.81	601.82	Yes	
177	M/s Yeshi Tsering Enterprises, Tawang (AP)	UE	360.18	217.24	Yes	
178	M/s ZH Industries	UE	1401.01	293.62	No	Slow Progress
179	M/s Zeocrete Technologies India Pvt. Ltd, Choglamsar	UE	8531.79	8531.79	Yes	

(राकेश कुरील)  
अधि.अभि. (क्यू.एस.&सी.)  
निदेशक (संविदा)  
कृते सीमा सड़क महानिदेशक

**WORKLOAD RETURN FOR QUARTER ENDING SEP 2023**

Appendix-'C'

**List of contractors whose contracts have been cancelled and there is outstanding recovery due against them (CLASS SS TO B AND UN-ENLISTED CLASS)**

S/ No	NAME OF CONTRACTOR		Class/ INDEX	Present Status of Firms	Remarks
1	2		3	4	5
1	M/s	Mirsons Construction Pvt Ltd, Srinagar (J&K)	S-06	Contract cancelled against CA No. CE(P) SPK/21/2005-06 and work completed through Deptt on Risk and Cost of contractor. The firm has not deposited Risk & Cost Amount. Work Completed but CA under Court Case	
2	M/s	Gee Kay Traders, Akhnoor (J&K)	S-56	Contract cancelled against CA No. CE(P) SPK/19/2013-14 & CE(P) SPK/21/2015-16 and work completed through deptt on Risk & Cost. Award Published, Department filed petition for execution of Award.	
3	M/s	Harish Gupta, Udhampur (J&K)	S-58	CA No.CDR35/TF/01/2022-23 has been cancelled vide HQ 760 BRTF letter No.8171/Vol-II/E8 dated 02 Feb 2023.	
4	M/s	Aanuj Infra Project Pvt Ltd	S-60	Contract cancelled against CA No. CE(P) SWTK/13/2015-16 on 09 Sep 2022 on default of contractor.	
5	M/s	Lakhanpal Fabricators, Jammu (J&K)	*A-10	Contract cancelled against CA No. CE(P) DTK/14/2006-07, and work planned through Risk & Cost contract.	
			UE	CA No.CE(P) Himank-18 &19 of 2015-16 was cancelled on risk & cost	
				Contract cancelled, case under arbitration	
			UE	The Golta bridge, being constructed by the contractor collapsed during construction. The competent Authority has decided to debar M/S Lakhanpal Fabricators.	
6	M/s	Raju Road buiders, Udhampur (J&K)	UE	Contract cancelled against CA No. CE(P) BCN/09/2016-17 and work planned through Risk & Cost contract.	
7	M/s	ACE Engineering Coy, Jammu (J&K)	UE	Contract cancelled against CA No. DPK/08/2013-14 and work completed through Risk and Cost of Contractor. The firm has not deposited Risk & Cost Amount and also not responding letter issued by CE(P) DPK. The suit is dismissed as non-maintainable vide Judgment of the Hon'ble Addl District Judge (Commercial Court), Jammu dated 16 May 2023.	
8	M/s	Rinya Yangfo Construction	UE	Contract Cancelled by CE (P) Arunank.	
9	M/s	A Pongshi Phom, Dimapur(Nagaland)	UE	Contract Cancelled by CE (P) Sewak.	
10	M/s	Ashiq Hussain &Co	UE	Due to cancellation of CA and performance Security amount Rs.60254.00 not yet submitted by Contractor.	
11	M/s	Banka Infrastructure Pvt. Ltd, Mumbai	UE	Contract cancelled wef 27 Dec 2008 by Accepting Officer vide letter No.80263/583/E8 dated 11 Dec 2008 due to contractors default. Recovery on account of Risk &Cost is pending from the contractor.	
12	M/s	Beigh Construction Company Pvt Ltd (J&K)	UE	Contract cancelled against CA No. CE(P) BCN/EPC/01/2020-21 on 07 Nov 2022 on default of contractor.( terminated)	
13	M/s	Centex(I) Engineers Pvt Ltd, Kolkatta (WB)	UE	Contract cancelled against CA No. CE(P) VTK/MB-29/2004-05 and work completed through deptt on Risk & cost. Award in favour of UOI. Recovery pending.	
14	M/s	AARPEE Infraproject (P) ltd, West Bengal	UE	Contract cancelled against CA No. CE(P) SWTK/21/2013-14 and work completed through deptt on Risk & Cost. Case for appointment of Arbitrator through Hon'ble High Court of Sikkim is under process.	
15	M/s	AY Builders, Dimapur (Nagaland)	UE	Contract cancelled against CA No. CE(P) SWK/11/2014-15 and work completed through deptt on Risk & Cost.	
16	M/s	Bharat Construction, Dehraun (UK)	UE	Arbitration case completed, again contested in court by Deptt	
17	M/s	Dimapur Supply Coy, Dimapur (Nagaland)	UE	Contract cancelled against CA No. CE(P) SWK/12/2013-14 and work completed through deptt on Risk & cost.	
18	M/s	Hexad syndicate PWD Junction, Kohima	UE	Contract cancelled against CA No. CE(P) SWK/14/2013-14 and work completed through deptt on Risk & cost.	
19	M/s	Jorlemp Enterprises, Mon (Nagaland)	UE	Contract cancelled against CA No. CE(P) SWK/01/2013-14 and work completed through deptt on Risk & cost.	
20	M/s	M K Infrastructutre, NA	UE	Contract cancelled against CA No. CE(P) SWTK/30/2008-09 and work completed through deptt on Risk &cost. Case for implementation of Award under progress.	
21	M/s	Naga Construction, Dimapur (Nagaland)	UE	Contract cancelled against CA No. 15TF/04/2018-19 and work completed through deptt on Risk & cost.	



S/ No	NAME OF CONTRACTOR		Class/ INDEX	Present Status of Firms	Remarks
1	2		3	4	5
22	M/s	Narayan Dutt Rajender Kumar, Uttrakhand	UE	Bridge collapsed, constructed under CA No. DPK/17/2004-05. Govt recovery outstanding. Contractor does not give his consent for appointment of arbitrator. Filing of money suit against the firm is in progress	
23	M/s	Narula Buildwel Amritsar (PB)	UE	CA cancelled due to non submission of Performance Guarantee by the Contractor. The firm has been banned for 01 year upto 10 Jul 2023 from participating in any tender of the BRO formation vide HQ CE (P) Chetak letter No 82185/CA CTK-14/2022-23/14/E8 dated 07 Nov 2022.	
24	M/s	Satya paul Sharma & Sons, Kathua (J&K)	UE	Contract cancelled against CA No. CE(P) SPK/39/2015-16 and work completed through deptt on Risk & cost. CA under arbitration.	
25	M/s	Sew Engineering Works Pvt Ltd	UE	CA No.CE(P) BCN/15/2016-17 has been cancelled.	
26	M/s	V Guite Zion Street New Bazar, Manipur	UE	Contract cancelled against CA No. CE(P) SWK/10/2010-11 and work completed through deptt on Risk & cost. Case for appointment of arbitrator under progress.	
27	M/s	Maa Shakambhari Devi Constr Co	UE	Contract cancelled against CA No. CE(P) DTK/05/2016-17 and work planned through Risk & Cost contract. Case for appointment of arbitrator under progress. Contract cancelled against CA No. CE(P) SVLK/13/2014-15 and work planned through Risk & Cost contract. Case for appointment of arbitrator under progress.	
28	M/s	Nine Star industries, 337, Shastri Nagar, Lawrence Road, Amritsar Punjab	UE	Firm is suspended from participating in tender process from works of BRO/Mort&H/NHAI/NHIDCL/Any other Govt Deptts for one year wef 13 Jan 2022 vide HQ CE (P) Chetak letter No 82161/T/18/E8 dated 15 Feb 2022.	
29	M/s	Aero Infracon, HO.2524, Sector-44, Chandigarh-47	UE	Contract cancelled against CA No. CE (P) VJK/14/2019-20 and work planned through Risk & Cost contract.	
30	M/s	Khajuria Construction, Kathua (J&K)	UE	Contract cancelled against CA No. CE (P) BCN/27/2014-15 on 03 Feb 2023 and work planned through Risk & Cost contract.	
31	M/s	Quazi Brothers, Kashmir	UE	CA No.CE(P) BCN/09/2015-16 has been cancelled	
32	M/s	ZH Industries	UE	Contract cancelled against CA No. CE (P) BMK/01/2019-20 and work planned through Risk & Cost contract.  The firm revoked the acceptance of tender against Tender No. CE(P) HMK/20/2018-19 for Constr of 120 M span Major Pmt Bridge (OP Baba bridge)at Km 1.350 over Nurbo river on road Base Camp-Jawala Base under 16 BRTF/54 RCC. Forfeited EMD amount for Rs.7.30 Lakh has been recovered from SD/ASD of completed CAs. Balance amount of forfeited EMD amounting to Rs. 1.61 lakh deposited by contractor during the QTR.	
33	M/s	Yumico Global Infratech Pvt Ltd, Nahragun (AP)	UE	Contract cancelled against CA No. CE (P) UDK/19/2020-21 and work planned through Risk & Cost contract.	
34	M/s	Susheetal Bridge & Highway Builders, Jammu (J&K)	UE	Contract Cancelled against CA No CE (P) BCN/49/2009-10 and CA accepted for balance work under risk & cost. Amt of work done withheld due to misappropriation of Govt stores.	
35	M/s	TB Enterprises, East Kameng (AP)	UE	Contract cancelled against CA No. CE (P) VTK/02/2014-15 wef 14 Oct 2015 due to very slow progress.	
36	M/s	Chanchal Khajuria, Jammu (J&K)	UE	Contract cancelled against CA No. CE (P) HMK/21/2010-11 (Whisky Bridge) and fresh CA awarded to M/s manali Construction co through Risk & Cost contract.	
37	M/s	Wani & Co, Jammu (J&K)	UE	Contract cancelled against CA No. CE (P) HMK/02/2015-16(Jugal Bridge) and work completed through deptt on Risk & cost.	
38	M/s	Mahavir Sharma	UE	Contract cancelled against CA No. CE (P) PSK/06/2020-21 and work pianned through Risk & Cost contract.	
39	M/s	Singo Engineering India Pvt Ltd	UE	Contract cancelled against CA No. CE (P) PSK/08/2020-21 and work planned through Risk & Cost contract.	
40	M/s	Valecha-Shivalaya-Interdrii (JV),Shimla	UE	CA under Arbitration	
41	M/s	VRS Construction	UE	Contract cancelled against CA No. CE (P) PSK/14/2019-20 and work planned through Risk & Cost contract.	
42	M/s	AN Builders, Anantnag (J&K)	UE	CA No.CE(P) BCN/06/2020-21 has been cancelled on 06 March 2023.	
43	M/s	Rana Construction & Engineers Pvt Ltd, Kamrup (Assam)	UE	Banned vide HQ CE (P) Dtk letter No.80527/70/E8 dated 06 Feb 2023. Contract cancelled due to non performance of works. Recovery Pending	
44	M/s	Nar Bahadur Dahal-Gayzing Bazar, West Sikkim, PIN-7371011	UE	CA under Arbitration	
45	M/s	ZH Industries	UE	The firm has been suspended for submission of any tender.	
46	M/s	D Khosla	UE	The firm has not deposited Risk and cost amount	
47	M/s	D N Enterprises, Tawang	UE	CA No. CE(P) VTK-20 of 2012-13 is not completed and CA was under arbitration. Most of the claim of the contractor was rejected. Court case under progress	

S/ No	NAME OF CONTRACTOR		Class/ INDEX	Present Status of Firms	Remarks
1	2		3	4	5
48	M/s	Lhakpa Trading, West Kameng	UE	CA was cancelled and Risk and cost amount is due from contract. Col is under progress.	
49	M/s	Amit Singla, Chandigarh	UE	Cases in court.	
50	M/s	PK Construction, Shimla	UE	Court Case is under Progress	
51	M/s	Chadha & Company, Bareilly	UE	Court Case is under Progress	
52	M/s	Sharda Associates	UE	Court Case is under Progress	
53	M/s	Kinden Singh/Prem Singh Jamal	UE	Court Case is under Progress	
54	M/S	Akin Enterprises	UE	Risk and cost, Case for appointment of Arbitrator is with Govt. Counsel.	
55	M/S	PL Gambo Rinyo	UE	Risk and Cost, cancelled CA	
56	M/S	Yakum Enterprises	UE	CA Cancelled	
57	M/S	JAAMC Associates	UE	CA Cancelled	

Note :- CE (Projects) to take decision based on Prequalification criteria mentioned in tender condition in tender during technical evaluation.

- a) There are no cancelled/ abandoned contracts in which Govt unrealised recoveries exist (if yes, submit details and reasons).
- b) There are no any Govt dues outstanding against the firm (if yes submit details and reasons).

(राकेश कुरील)

अधि.अभि. (क्यू.एस.&सी.)

निदेशक (संविदा)

कृत सामा सड़क महानदशक