

दूरभाष : 011- 25686914
ई- मेल : bro-ddgepcncontract@bro.gov.in

ई- मेल
मुख्यालय
सीमा सडक महानिदेशालय
सीमा सडक भवन
रिंगरोड, दिल्ली छावनी
नईदिल्ली - 110010

24228/DGBR/WLR/QE Mar 2025/ 61 /E8

91 Jul 2025

मुख्यालय

अपर सीमा सडक महानिदेशालय (उ.प.)
सेक्टर-48-सी, चंडीगढ़
पिन- 160047

मुख्यालय

अपर सीमा सडक महानिदेशालय (पूर्व)
द्वारा 99 सेना डाकघर
पिन - 900885

मुख्यालय

सभी मुख्य अभियंता
परियोजना
द्वारा 56/99 सेना डाकघर

सीमा सडक संगठन का Mar 2025 की तिमाही समाप्ति के लिए कार्यभार विवरण (डब्ल्यू.एल.आर.)

1. Based on Work Load Returns submitted by Projects, consolidated WLR of contractor's class SS, S, A, B and Un-Enlisted for the Q/E Mar 2025 of BRO is circulated here with as under:-

- List of Enlisted contractor Class-'SS' to Class 'B' as per Appx 'A'
- List of Un-Enlisted Contractor as per Appx 'B'
- List of contractors whose contracts have been cancelled and there is outstanding recovery due against them (Class-SS to Class-B and Unlisted Class) as per Appx 'C'.

2. The following contractors /Firms having No Remarks in Column No.04 of WLR shall not be permitted to participate in E-Tendering in any formation of BRO till further orders. Please note that any violation shall attract disciplinary action:-

S/ No	NAME OF CONTRACTOR		Class/ Index No	Considered capable of handling more load	Remarks
1	2		3	4	5
1	M/s	Jhelum Construction Company, Engineers & Contractors, Golpara Lasjan, Srinagar (J&K)	SS-05	No	Slow Progress
2	M/s	Tama Fabrication	S-02	No	Slow progress.
3	M/s	Mirsons Construction Pvt Ltd	S-06	No	CA cancelled due to contractor's fault.
4	M/s	Tsering Tundup, leh	S-43	No	Unsatisfactory.
5	M/s	Vij Engineers & Consultants Pvt Ltd	S-75	No	Unsatisfactory.
6	M/s	Talib Hussain Chasthi	A-55	No	Slow progress

S/ No	NAME OF CONTRACTOR		Class/ Index No	Considered capable of handling more load	Remarks
7	M/s	Shivam Build Con Associates	A-62	No	Due to submission of fake documents against Tender ID 2024_BRO 0680529_1
8	M/s	3G-Vyamtech JV Consultant	UE	No	Slow progress
9	M/s	Aero Infra, Chandigarh	UE	No	Unsatisfactory
10	M/s	A.L trading agency, Arunachal Pradesh	UE	No	Poor performance
11	M/S	Altinok Consulting New Delhi	U/E	No	Slow Progress
12	M/s	ANI Instruments Pvt Ltd, Mumbai (MH)	UE	No	Unsatisfactory
13	M/s	Arunachal Trade Commercial Agency	UE	No	Slow Progress
14	M/s	Arunprabha Infracon Pvt Ltd	UE	No	Poor performance
15	M/s	Asean Agencies Arunachal Pradesh	UE	No	Very slow progress.
16	M/s	B.B. Enterprises	UE	No	Slow progress.
17	M/s	Bisht Transpot & Services	UE	No	Poor performance.
18	M/s	BKKS Enterprises	UE	No	Final notice issued.
19	M/s	Damber Sharma Dahel, Pedong	UE	No	Due to submission of fake documents against CA No CE (P) Swtk/04/2023-24
20	M/s	D M Engineering	UE	No	CA terminated
21	M/s	Garware Technical Fibres Limited	UE	No	CA terminated
22	M/s	Granco Industries & Construction Ltd	UE	No	CA terminated
23	M/s	Highway Engineering Consultant, Bhopal	UE	No	Unsatisfactory.
24	M/s	Hills Trading Company, Upper Subansiri, Arunachal Pradesh	UE	No	Final notice served.
25	M/s	Jagadish Chand Gupta, Sector 38A Chandigarh	UE	No	Under Arbitration.
26	M/s	Kanu Enterprises	UE	No	Slow progress.
27	M/s	Khajuria Construction, Kathua (J&K)	UE	No	Risk and Cost amount not deposited
28	M/s	Kuldeep Raj, Jammu (J&K)	U/E	No	Slow Progress
29	M/s	Lalmalsawma	UE	No	Poor performance
30	M/s	L N Malviya infra project, Bhopal	UE	No	Under Arbitration
31	M/s	Manu Dev Contractor, Muzaffarnagar	UE	No	Contractor not deposited EMD
32	M/s	M B Construction Co. Delhi	UE	No	Poor performance.
33	M/s	Mohd Sultan and Brothers Leh-Ladakh	UE	No	Award of contract CA No. CE (P) VJK/15/2023-24 cancelled as contractor has not deposited PSD. EMD amount yet to be submitted by firm.
34	M/s	Navnirman Construction Co Patna (Bihar)	UE	No	Slow Progress.
35	M/s	Nawang Thogmet (J&K)	UE	No	Performance Security to be recovered from final bill and due to non submission of PSD
36	M/s	Nikja Brothers Enterprises Naharlagun, Arunachal Pradesh	UE	No	CA cancelled.

S/ No	NAME OF CONTRACTOR		Class/ Index No	Considered capable of handling more load	Remarks
37	M/s	Progressive Engineering Co, Nagapur	UE	No	Contractor has not deposited PSD , not accepted the WO.
38	M/s	Ratna Infrastructure Projects Pvt Ltd	UE	No	Slow progress
39	M/s	Rirab Construction Company Pvt. Ltd, Bhutan	UE	No	Slow progress.
40	M/s	Segmental Consulting & Infrastructure Advisory (P) Ltd, Gurgaon (HR)	UE	No	Slow progress.
41	M/s	Shivam Pavers & Concrete	UE	No	Slow progress
42	M/s	SP Singla Constr Coy	UE	No	Load test criteria failed. Contractor invoked arbitration.
43	M/s	Sri Harsha Constructions	UE	No	CA terminated.
44	M/s	Tamuli & sons, Arunahal Pradesh	UE	No	Poor performance
45	M/s	Tanor Engineering, Arunachal Pradesh	UE	No	Slow progress.
46	M/s	Valecha Engineering Ltd, Mumbai (MH)	UE	No	Work terminated by CFA
47	M/s	ZH Industries	UE	No	Slow progress.

3. As regards to the list of contractors at **Appendix "C"** whose contracts have been cancelled and there is outstanding recovery due against the firm, CE (Projects) shall take decision regarding technical evaluation of their bid as per standard tender condition as per model tender which states as under :-

(a) There are no cancelled /Abandoned contracts in which Govt unrealized recoveries exist (If yes, submit details and reason).

(b) There are no Govt. dues outstanding against the firm (If yes, submit details and reason).

4. WLR is being forwarded through e-mail to Projects/ADGBRs/EPC cell and also mailed to EDP cell for uploading at BRO web site, as such no hardcopy is being sent by post. All the lower formations may download/print the same for their use.

5. Remarks under Col-4 of Para 2 and Col 6 of Appx 'A' & Appx 'B' have been approved by DGBR.


(Sanjay Singh)
SE(QS&C)
Dir(Contracts)
For DGBR

संलग्नक :- (08 पत्रक)

Cont..P/4

प्रतिलिपि:-

Chairman, NHAI

Email : chairman@nhai.org

Managing Director, NHIDCL

Email : md@nhidcl.com

Regional office, Chandigarh

Email : rochandigarh2010@gmail.com

} For info w.r.t. para 2 above please

आंतरिक

मु.सी.स.म./ई.डी.पी. प्रकोष्ठ

: Scanned copy of WLR is e-mailed to EDP mail id.
Kindly upload the same on BRO web site.

मु.सी.स.म./ई.पी.सी. प्रकोष्ठ

: For info w.r.t. para 2 above please.

WORKLOAD RETURN FOR QUARTER ENDING MAR 2025
LIST OF 'SS' CLASS 'S' CLASS 'A' CLASS AND 'B' CLASS

S/NO	NAME OF CONTRACTOR		Class/ INDEX NO.	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
1	2	3	4	5	6	7	
1	M/s	Poddar Infratech Pvt Ltd	SS-02	10306.94	5894.55	Yes	
2	M/s	Jhelum Construction Company, Engineers & Contractors, Golpara Lasjan, Srinagar (J&K)	SS-05	1479.89	911.61	No	Slow progress
3	M/s	Hillway Construction Company Pvt Ltd	SS-06	6818.30	5773.39	Yes	
4	M/s	GRRB Associates	SS-07	9491.93	5066.91	Yes	
5	M/s	Sunshine overseas Pvt Ltd	SS-08	5836.26	3147.85	Yes	
6	M/s	Ram Praksh Construction (P) Ltd	SS-11	5393.14	2369.06	Yes	
7	M/s	Brij Construction & Engineer, Jaisalmer (Raj)	SS-12	1682.64	1682.64	Yes	
8	M/s	Buru Enterprises, Itanagar	SS-15	1068.9	98.07	Yes	
9	M/s	A K Engineers & Contractors Pvt Ltd	SS-22	3307.32	2035.34	Yes	
10	M/s	Pawansut infra Projects Ltd	SS-23	1379.17	1379.17	Yes	
11	M/s	Taru Enterprises Pvt. Ltd.	SS-26	19380.96	13087.89	Yes	
12	M/s	Adnan Construction Co Srinagar (J&K)	S-01	632.05	0.00	Yes	
13	M/s	Tama Fabrication	S-02	15775.53	4163.28	No	Slow Progress
14	M/s	Garg & Garg Co.	S-03	80104.74	62147.57	Yes	
15	M/s	Purbanchal Suppliers & Contractors	S-04	5449.03	2166.23	Yes	
16	M/s	Mohan Bajaj, Gangtok (Sikkim)	S-05	3283.70	1378.65	Yes	
17	M/s	Mirsons Construction Pvt Ltd	S-06	257.50	16.74	No	Slow Progress/CA Cancelled
18	M/s	Tan Singh Chouhan, Barmer, Rajasthan	S-20	3488.35	2703.72	Yes	
19	M/s	Tenzin Enterprises, Arunachal Pradesh	S-31	569.07	569.07	Yes	
20	M/s	Bhati construction	S-33	1842.51	1034.94	Yes	
21	M/s	Agarwal Brothers, Dehradon Uttarakhand	S-36	640.48	624.63	Yes	
22	M/s	New Jhelum Construction Coy	S-41	4116.57	2506.93	Yes	
23	M/s	Tsering Tundup, leh	S-43	3348.21	2436.16	No	Slow Progress
24	M/s	TL Constr Company, Leh & Ladakh	S-54	2211.55	1978.83	Yes	
25	M/s	Harish Gupta, Udampur (J&K)	S-58	299.83	299.83	Yes	Wk Completed
26	M/s	SGF Infrastructure Pvt Ltd	S-68	10246.25	5974.26	Yes	
27	M/s	VK Gupta & Associates, Panchkula	S-69	15243.15	6939.30	Yes	
28	M/s	Vij Engineers & Consultants Pvt Ltd	S-75	3198.72	2791.43	No	Unsatisfactory
29	M/s	LSR Infracon Pvt Ltd	S-81	7562.32	7241.82	Yes	
30	M/s	Vinita Enterprises	A-01	11351.19	3720.70	Yes	
31	M/s	Nand Lal Tayal, Hanumangarh (Raj)	A-07	4877.27	2575.76	Yes	
32	M/s	Triveni Construction Co (UK)	A-25	1861.66	1253.60	Yes	
33	M/s	Manali Constr Co, Chandigarh	A-46	382.00	267.40	Yes	
34	M/s	Talib Hussain Chasthi	A-55	3129.88	2436.41	No	Slow progress

LIST OF 'SS' CLASS 'S' CLASS 'A' CLASS AND 'B' CLASS

S/NO	NAME OF CONTRACTOR		Class/ INDEX NO.	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
35	M/s	Shivam Build Con Associates	A-62	1859.30	1181.64	No	Due to submission of fake documents against Tender ID2024-BRO-680529_1 Under (P) SPK
36	M/s	Aable Traders, Jammu(J&K)	A-81	196.95	154.89	Yes	
37	M/s	Tsao Steel & Construction Company,	A-83	1490.10	83.74	Yes	
38	M/s	Sonam, Wangchuk, Leh	A-93	1075.86	1069.84	Yes	
39	M/s	Vikas Construction Ambala	A-105	1066.54	758.70	Yes	
40	M/s	Ghai Stone Crusher	A-120	507.16	131..47	Yes	
41	M/s	TopTech Infra,Gangtok, (Sikkam)	B-01	928.07	928.07	Yes	
42	M/s	Mohd Salim,Leh Ladakh	B-32	1103.08	202.92	Yes	
43	M/s	Rinchin Dorjee Construction	B-37	418.59	179.91	Yes	
44	M/s	ITEC Infra Global Pvt Ltd	A-118	867.99	38.90	Yes	
45	M/s	Bansal Enterprises	C-03	531.55	367.98	Yes	CE(P) DTK not comes under ADGBR (E)


 (Sanjay Singh)
 SE(QS&C)
 Dir (Contracts)
 For DGBR


WORKLOAD RETURN FOR QUARTER ENDING MAR 2025
LIST OF UN ENLISTED CLASS CONTRACTOR HAVING WORK LOAD MORE THAN 3.00 CRORE

S/ NO	NAME OF CONTRACTOR		Class/ INDEX NO. (*Renewal Pending)	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
1	2		3	4	5	6	7
1	M/s	3G-Vyarntech JV Consultant	UE	495.00	290.02	No	Slow progress
2	M/s	ABCI Infrastructure Pvt Ltd	UE	6750.00	0.00	Yes	
3	M/S	Abdul Rashid Butt & Sons, Kishtwar (j&k)	UE	1566.58	424.70	Yes	
4	M/S	Abdul Salam Mir Construction, (j&k)	UE	1416.16	1163.80	Yes	
5	M/s	Aero Infra, Chandigarh	UE	617.00	415.35	No	Slow progress
6	Ms	Agnito Infrastructure Project Pvt Ltd	UE	404.23	200.09	Yes	
7	M/s	Ajay Kumar Sharma, Mandi (HP)	UE	1823.97	639.85	Yes	
8	M/s	Almondz Global Infra consultant Ltd, New Delhi		754.82	576.51	Yes	
9	M/s	A.L trading agency, Arunachal pradesh	UE	513.34	61.45	No	Poor performance
10	M/s	Altinok Consulting New Delhi	UE	1022.53	883.57	No	Slow progress
11	M/s	Amardeep Construction, Jammu		2908.00	324.00	Yes	
12	M/s	ANI Instruments Pvt Ltd, Mumbai (MH)	UE	2472.65	102.40	No	Unsatisfactory
13	M/s	APS Hydro Pvt Ltd, New Delhi	UE	5031.77	1260.96	Yes	
14	M/s	Arunachal Trade Commercial Agency	UE	944.79	702.66	No	Slow progress
15	M/s	Arunprabha Infracon Pvt Ltd	UE	839.63	839.63	No	Poor Performance
16	M/s	Asean Agencies Arunachal pradesh	UE	2998.34	764.92	No	Slow progress
17	M/s	AQUA Engineers and Fabricators Srinagar	UE	510.39	434.50	Yes	
18	M/s	B.B. Enterprises	UE	1311.11	232.02	No	Slow progress
19	M/s	BDS Decor & Prefab Pvt Ltd, Chandigarh	UE	2534.37	0.00	Yes	
20	M/s	Bhanwar Lal	UE	2000.37	673.74	Yes	
21	M/s	Bhat & Sons, Kupwara (J&K)	UE	269.13	269.13	Yes	
22	M/s	Bharat Vanijya Eastern Pvt Ltd, Kolkata	UE	538.81	538.81	Yes	
23	M/s	Bisht Transpot&Services	UE	463.70	21.81	No	Poor performance
24	M/s	BKKS Enterprises	UE	2161.72	935.76	No	Final notice issued
25	M/s	BL Steel Industries, Hanumangarh (Raj)	UE	1397.55	637.47	Yes	
26	M/s	Brahma Construction, Delhi	UE	1018.64	833.11	Yes	
27	M/s	BRN Infrastructure Pvt Ltd	UE	8240.22	4589.60	Yes	
28	M/s	B T Enterprises	UE	2500.00	1824.75	Yes	
29	M/s	CADD Consulting Engineers Pvt. Ltd	UE	705.08	131.36	Yes	
30	M/s	CASTA Engineering Pvt Ltd New Delhi	UE	795.70	476.60	Yes	
31	M/s	CCL International Ltd	UE	8055.56	1943.45	Yes	
32	M/s	Centro DE Estudios De New Delhi	UE	3952.31	1300.82	Yes	
33	M/s	Chimmi R.D Construction Pvt Ltd, Thmpu	UE	737.38	737.38	Yes	
34	M/s	Chhundu Agency, Thimpu Bhutan	UE	205.25	205.25	Yes	
35	M/S	Civil Mantra Infracon Pvt Ltd	UE	454.00	115.39	Yes	
36	M/s	CJ Darcl Logistic Ltd, Haryana	UE	1314.48	619.12	Yes	
37	M/s	D2 Consultant-ICT (JV), Haryana	UE	9829.00	9829.00	Yes	
38	M/s	D&L enterprices, Arunachal Pradesh	UE	467.87	46.04	Yes	
39	M/s	Damber Sharma Dahel, Pedong	UE	2211.13	1374.13	No	Due to submission of fake documents against No.CE(P) Swtk/04/2023-24
40	M/s	Deepak Construction Corporation, Jammu (J)	UE	341.75	341.75	Yes	
41	M/s	Dhariwal-Evrascon (JV) DSS-68, Hissar, Haryana	UE	129000.00	2541.30	Yes	
42	M/s	Dhatarwal Construction Company-RSM	UE	19551.00	15358.89	Yes	
43	M/s	D M Engineering	UE	2520.84	151.43	No	CA Terminated
44	M/s	DMR Builders Pvt. Ltd	UE	2108.86	233.06	Yes	
45	M/s	Durga Krishna store Pvt ltd, west Bengal	UE	416.76	0.00	Yes	
46	M/s	Epicon Construction Pvt Ltd, New Delhi	UE	5164.02	1663.34	Yes	
47	M/s	EPTISA Services	UE	1160.41	630.41	Yes	
48	M/s	Fairmacs Trading Company	UE	3396.58	3396.58	Yes	
49	M/s	Ganpati Builders, Sri Gangaganagar (Raj)	UE	3968.83	1357.87	Yes	

S/ NO	NAME OF CONTRACTOR		Class/ INDEX NO. (*Renewal Pending)	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
1	2		3	4	5	6	7
50	M/s	Garware Technical Fibres Limited	UE	1431.78	268.05	No	CA Terminated
51	M/s	Geo Consult India Pvt Ltd, Gurgaon (HR)	UE	772.81	639.85	Yes	
52	M/s	Geodata Engineering SPA, New Delhi	UE	1879.10	1649.29	Yes	
53	M/s	Granco Industries & Construction Ltd	UE	1088.47	1032.36	No	Slow progress
54	M/s	Gurbachan Singh, Bhatinda, Punjab	UE	755.65	755.65	Yes	
55	M/S	Gyeltshen Construction, Thimpu	UE	1100.28	0.00	Yes	
56	M/S	Haidary construction Pvt Ltd	UE	486.44		Yes	
57	M/s	Hafiz Construction, Srinagar (J&K)	UE	324.10	243.08	Yes	
58	M/s	Highway Engineering Consultant, Bhopal	UE	2214.70	1798.47	No	Slow progress
59	M/s	Hills Trading Company, Upper Subansiri, Arunachal Pradesh	UE	651.28	30.94	No	Final Notice served
60	M/s	HMR Construction Pvt. Ltd	UE	1078.78	816.68	Yes	
61	M/s	Humstone Construction, Nagaland	UE	1265.72	397.49	Yes	
62	M/S	Indanella Construction, Pema Gatshel	UE	1068.89	0.00	Yes	
63	M/s	Indian Technocrat Ltd, New Delhi	UE	605.96	484.17	Yes	
64	M/s	Jagadish Chand Gupta, Sector 38A Chandigarh	UE	1516.88	651.35	No	Contractor not executed any work during FY 2024-25 under arbitration
65	M/s	Jaiman Construction and Consultant LLP in association with M/s Flour Consulting and Engineering Private Ltd	UE	683.69	312.81	Yes	
66	M/s	Jaiswal Engineering and Architechtural Consultancy, Jaigaon	UE	742.12	357.31	Yes	
67	M/s	Jitendra Kumar &Co, Haridwar	UE	1000.12	263.77	Yes	
68	M/s	JMM Infracon, Mandi (HP)	UE	1561.62	1556.40	Yes	
69	M/s	Kailash Hillways Engineering Associate		1415.49	1384.86	Yes	
70	M/s	Kanu Enterprises	UE	1408.70	943.59	No	Slow progress
71	M/s	Karchen Lachungapa, East Sikkim	UE	4158.92	2368.10	Yes	
72	M/s	Karte Enterprises	UE	318.95	0.00	Yes	
73	M/s	KD Builders Pvt. Ltd , Trashigang, Bhutan	UE	4395.16	1872.00	Yes	
74	M/s	Khajuria Construction, Kathua (J&K)	UE	719.00	266.03	No	Risk and Cost amount not deposited
75	M/s	K K Enterprises	UE	2084.84	664.44	Yes	
76	M/s	K L Enterprises, Arunachal Pradesh	UE	700.61	268.82	Yes	
77	M/s	KL Enterprises	UE	580.09	518.56	Yes	
78	M/s	KRC Infraprojects Pvt Ltd, Palwal (HR)	UE	61605.79	38747.10	Yes	
79	M/s	KTC Construction & General Order Supplier,	UE	425.77	85.58	Yes	
80	M/s	Kuldeep Raj, Jammu (J&K)	UE	640.22	393.04	No	Slow Progress
81	M/s	Ladakh Transport Cooperative Society, Leh-Ladakh	UE		845.30	Yes	
82	M/S	Ladakh Bus Cooprative Society ltd Leh-Ladakh	UE	569.49	437.16	Yes	
83	M/s	Lalmalsawma	UE	870.12	77.70	No	Poor performance
84	M/s	Lamnekha Construction Pvt Ltd	UE	1714.47	1200.13	Yes	
85	M/s	Liykat Ali	UE	482.92	0.00	Yes	
86	M/s	LNA Infraprojects Pvt Ltd, Rajasthan	UE	4484.45	4473.24	Yes	
87	M/s	L N Malviya infra project, Bhopal	UE	1976.35	1256.87	No	Slow progress
88	M/s	L N Traders, Arunachal Pradesh	UE	360.08	224.76	Yes	
89	M/s	Lotey Construction Pvt Ltd (Bhutan)	UE	2415.51	2300.09	Yes	
90	M/s	Maan Builder Pvt Ltd, Panchkula (HR)		4254.99	1170.39	Yes	
91	M/s	M B Construction Co. Delhi	UE	1681.99	839.95	No	Poor performance
92	M/s	Maccaferri Infrastructure Pvt Ltd India, Mumbai	UE	7611.08	2968.67	Yes	
93	M/s	M G Enterprises, D-sector, Arunachal Pradesh	UE	423.36	423.36	Yes	
94	M/s	Manab jyoti Gogoi&co, Assam	UE	4593.40	0.00	Yes	
95	M/s	Manoj Pareek, Gloghat (assam)	UE	2493.35	2493.35	Yes	

S/ NO	NAME OF CONTRACTOR		Class/ INDEX NO. (*Renewal Pending)	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
1	2		3	4	5	6	7
96	M/s	Monyul Enterprises, Tawang	UE	1055.47	0.00	Yes	
97	M/s	Manu Dev Contractor, Muzaffarnagar	UE	294.00	0.00	No	Contractor not deposited EMD
98	M/s	Masood Ahmed Contractor, Singla (JV)	UE	6836.40	3033.31	Yes	
99	M/s	Mengi Hi Tech Ltd	UE	324.00	202.66	Yes	
100	M/S	Mohd Murtaza, Tharumsa Pashkum	UE	304.02	100.30	Yes	
101	M/s	Mohd Sultan and Brothers Leh-Ladakh	UE	1829.88	520.62	No	Contractor has not deposited PSD.
102	M/s	MS Construction Co	UE	718.97	718.97	Yes	
103	M/S	Mundan Construction Co, Jodhpur	UE	818.93	36.36	Yes	
104	M/s	Navnirman Construction Co Patna (Bihar)	UE	1680.00	653.08	No	Slow progress
105	M/s	Nawang Thogmet (J&K)	UE	601.48	165.19	No	Performance Security to be recovered from final bill and due to non submission of PSD
106	M/s	NGCC Infratech (OPC)Pvt. Ltd, Chandigarh	UE	688.06	292.91	Yes	
107	M/s	Nikja Brothers Enterprises Naharlagun, Arunachal Pradesh	UE	384.51	0.00	No	CA Cancelled
108	M/s	Niraj Cement Structrals Ltd, Mumbai (MH)	UE	10501.53	3158.96	Yes	
109	M/s	NK Gupta Building Pvt	UE	4590.00	3446.17	Yes	
110	M/s	NLM Infra Projects, Ranipool (Sikkim)	UE	781.19	115.46	Yes	
111	M/s	Paldhen namgyal Construction Pvt Ltd	UE	1367.98	1341.85	Yes	
112	M/s	Patel Engineering limited Mumbai	UE	64721.92	64721.92	Yes	
113	M/s	Pavai Infra Geotech	UE	4950.26	4950.26	Yes	
114	M/s	Paving Stone (india) Pvt. Ltd	UE	949.95	144.20	Yes	
115	M/s	Pera Enterprises	UE	838.56	838.56	Yes	
116	M/s	Philkhuwa Textile Mills Private Limited, Chrmc	UE	489.53	396.86	Yes	
117	M/s	Pilkhuwa Textile Mills Pvt Ltd, Delhi	UE	1019.40	462.00	Yes	
118	M/s	Pioneer Foundation Engineers Pvt. Ltd.	UE	8709.54	7315.56	Yes	
119	M/s	P & R Infraprojects Ltd, Chandigarh	UE	3981.64	1824.67	Yes	
120	M/s	Prachi Infra and Road Pvt. Ltd	UE	2004.20	108.23	Yes	
121	M/s	Progressive Engineering Co, Nagapur	UE	345.36	0.00	No	Contractor has not deposited PSD , not accepted the WO.
122	M/s	Puna Hinda, Arunachal Pradesh	UE	21486.17	4480.68	Yes	
123	M/s	R & B Infra Projects Pvt Ltd	UE	15521.79	3180.41	Yes	
124	M/s	Ragia Ku, Itanagar	UE	6980.00	375.52	Yes	
125	M/s	Raja Construction Company, Bikaner (Raj)	UE	6419.43	3193.36	Yes	
126	M/s	Rajshri Construction Ghaziabad	UE	1447.79	1447.79	Yes	
127	M/s	Rajshekhar Constr Pvt. Ltd	UE	5783.55	575.18	Yes	
128	M/s	Rajesh Kumar Suman, Shimla	UE	2183.20	327.48	Yes	
129	M/s	Ranju Tamuli, M/s Monami Enterprises, Pasighat (AP)	UE	831.98	831.98	Yes	
130	M/S	Raj Builders	UE	1233.00	0.00	Yes	LOA issued on 18 Nov 2024
131	M/s	Rajesh Kumar Contractor Pvt. Ltd	UE	1059.13	1059.13	Yes	
132	M/s	Ratna Infrastructure Projects Pvt Ltd	UE	4832.20	241.61	No	Slow progress
133	M/s	R.G. Buildwell Engineers Ltd., Ghaziabad,	UE	3281.00	1886.25	Yes	
134	M/s	Rinchen Wangchuk, Leh-Ladakh	UE	362.55	236.17	Yes	
135	M/s	Rirab Construction Company Pvt. Ltd,	UE	1989.66	231.60	No	Slow Progress
136	M/s	RK Infracorp Construction (p) Ltd, New Delhi	UE	7000.00	2592.10	Yes	
137	M/s	RMN Infrastructure Limited, Banjara Hills	UE	17982.00	6085.11	Yes	
138	M/s	Roadway Solution India Pvt Ltd, Pune (MH)	UE	2870.39	2252.10	Yes	
139	M/s	Sarada Construction, Uttar Dinajpur	UE	3663.33	0.00	Yes	
140	M/s	Savronik Elektronik Sanayi Ve Ticaret A.S Yazmaci Tahir Sokak, Turkey	UE	1472.44	735.66	Yes	

Sl/NO	NAME OF CONTRACTOR		Class/ INDEX NO. (*Renewal Pending)	Total value of work in hand (in lakhs)	Approx value of work completed (in lakhs)	Whether considered capable of handling more load	Remarks
1	2		3	4	5	6	7
141	M/s	Segmental Consulting & Infrastructure Advisory (P) Ltd, Gurgaon (HR)	UE	589.09	31.45	No	Slow Progress
142	M/s	Shivam Construction Enterprises, Patna	UE	545.50	0.00	Yes	
143	M/s	Shivam Pavers & Concrete	UE	1062.39	156.17	No	Slow Progress
144	M/s	Shree Karni Traders, Bikaner (Raj)	UE	1471.59	307.94	Yes	
145	M/s	Shri Samykn Infra & Service	UE	351.21	0.00	Yes	
146	M/s	SLT Infracon Pvt Ltd	UE	2679.39	2572.61	Yes	
147	M/s	SM Consultant, Bhubneshwar	UE	449.74	260.19	Yes	
148	M/s	Socristo Enterprises, Assam	UE	1217.87	1008.26	Yes	
149	M/s	Sonam Construction Private Limited	UE	656.15	656.15	Yes	
150	Ms	SK Traders	UE	499.99	426.39	Yes	
151	M/s	SP Singla Constr Coy	UE	2686.21	2498.18	No	Load test criteria failed. Contractor invoked arbitration.
152	M/s	Spar Geo Infra Pvt Ltd	UE	10824.00	10510.75	Yes	
153	M/s	Sri Harsha Constructions	UE	956.15	0.00	No	CA terminated
154	M/s	SRM Contractors Pvt. Ltd, Jammu		22514.00	9228.34	Yes	
155	M/s	S.S Construction Co, Lucknow	UE	5759.52	0.00	Yes	
156	M/s	SS Construction Co., Assam	UE	487.01	110.11	Yes	
157	M/s	S.S Infrazone Pvt Ltd, Lucknow (UP)	UE	12976.09	7585.82	Yes	
158	M/s	Strabag-Afcons JV	UE	333363.00	333363.00	Yes	
159	M/s	Sunehri Bagh Builders Pvt. Ltd-Rohini, Delhi	UE	882.29	879.82	Yes	
160	M/s	Tamuli & sons, Arunachal Pradesh	UE	422.30	105.25	No	Poor Performance
161	M/s	Tanor Engineering, Arunachal Pradesh	UE	18168.48	3771.78	No	Slow Progress
162	M/s	Technocrats Advisory Service Pvt. Ltd, New Delhi	UE	1137.19	153.39	Yes	
163	M/s	TJJ Enterprises	UE	1203.55	1059.73	Yes	
164	M/s	TRB Infratech Pvt Ltd (J&K)	UE	984.01	814.49	Yes	
165	M/s	TT Construction, Arunachal Pradesh	UE	708.28	402.73	Yes	
166	M/s	TTC Infra India, Bomdila (AP)	UE	13453.60	12567.01	Yes	
167	M/s	United Jehlum Road & Roof Builders,	UE	738.11	738.11	Yes	
168	M/s	Valecha Engineering Ltd, Mumbai (MH)	UE	14838.00	3542.97	No	Work terminated by CFA
169	M/s	Valley Road construction company,	UE	582.80	137.52	Yes	
170	M/s	Vikesh Kumar	UE	654.89	407.25	Yes	
171	M/s	VP Sharma, Govt Contractor, Kangra	UE	2484.35	1431.39	Yes	
172	M/s	Wangthang Construction Pvt Ltd	UE	1010.63	47.17	Yes	
173	M/s	Wazir Steel Engineering Leh-Ladhak	UE	1794.33	1303.64	Yes	
174	M/s	ZH Industries	UE	424.00	305.28	No	Slow progress


 (Sanjay Singh)
 SE(QS&C)
 Dir (Contracts)
 For DGBR

WORKLOAD RETURN FOR QUARTER ENDING MAR 2025

Appendix 'C'

List of contractors whose contracts have been cancelled and there is outstanding recovery due against them (CLASS SS TO B AND UN-ENLISTED CLASS)

S/ No	NAME OF CONTRACTOR	Class/ INDEX	Present Status of Firms	Remarks
1	2	3	4	5
1	M/S Able Traders, Jammu	A-01	The firm has not deposited Risk and cost amount for CA No. CE(P) SPK /21/2010-11	
2	M/s D Khosla, New Delhi	UE	The firm has not deposited Risk and cost amount for CANo. CE(P) SPK /MB-01/1988-89 and CE(P) SPK /MB-04/1986-87	
3	M/s Gee Kay Traders, Akhnoor	S-58	Final award awarded in favour of UOI, Deppt filed petition at Honbl'e District Court Jammu, under CA NO. CE(P) SPK /19/2013-14 and CE(P) SPK /17/2015-16	
4	M/s Harish Gupta	S-58	CA No.CDR35/TF/01/2022-23 has been cancelled vide HQ 760 BRTF letter No.8171/Vol-II/E8 dated 02 Feb 2023.	
5	M/s Aanuj Infra Project Pvt Ltd	S-60	Contract cancelled against CA No. CE(P) SWTK/13/2015-16 on 09 Sep 2022 on default of contractor. (under Arbitration)	
6	M/s Lakhanpal Fabricators, Jammu (J&K)	UE	Contract cancelled against CA No. CE(P) DTK/14/2006-07, and work planned through Risk & Cost contract. CA No.CE(P) Himank-18 & 19 of 2015-16 was cancelled on risk & cost Contract cancelled, Court case under progress The Gofta bridge, being constructed by the contractor collapsed during construction. The competent Authority has decided to debar M/S Lakhanpal Fabricators.	
7	M/s Beigh Construction Company Pvt Ltd	UE	CA No. CE (P) BCN/EPC/01/20-21 has been cancelled	
8	M/s ACE Engineering Coy, Jammu (J&K)	UE	Contract cancelled against CA No. DPK/08/2013-14 and work completed through Risk and Cost of Contractor. The firm has not deposited Risk & Cost Amount and also not responding letter issued by CE(P) DPK. The suit is dismissed as non-maintainable vide Judgment of the Hon'ble Addl District Judge (Commercial Court), Jammu dated 16 May 2023.	
9	M/s A Pongshi Phom, Dimapur(Ngaland)	UE	Contract CA No. CDR/15/2013-14 Cancelled by CE (P) Sewak.	
10	M/s Ashiq Hussain & Co	UE	Due to cancellation of CA and performance Security amount Rs.60254.00 not yet submitted by Contractor.	
11	M/s Banka Infrastructure Pvt. Ltd, Mumbai	UE	Contract cancelled wef 27 Dec 2008 by Accepting Officer vide letter No.80263/583/E8 dated 11 Dec 2008 due to contractors default. Recovery on account of Risk & Cost is pending from the contractor.	
12	M/s Centex(I) Engineers Pvt Ltd, Kolkatta (WB)	UE	Contract cancelled against CA No. CE(P) VTK/MB-29/2004-05 and work completed through deptt on Risk & cost. Award in favour of UOI. Recovery pending.	
13	M/s Bharat Construction, Dehrahun (UK)	UE	Contract cancelled against CA /SVK/12/2011-12.Case under Arbitration	
14	M/s M K Infrastructutre Pvt Ltd	UE	Contract cancelled against CA No. CE(P) SWTK/30/2008-09 and work completed through deptt on Risk & cost. Case for implementation of Award under progress.	
15	M/s Narayan Dutt Rajender Kumar, Uttrakhand	UE	Bridge collapsed, constructed under CA No. DPK/17/2004-05. Govt. recovery outstanding. Contractor does not give his consent for appointment of arbitrator. Filing of money suit against the firm is in progress	
16	M/s Satya paul Sharma & Sons, Kathua (J&K)	UE	Contract cancelled against CA No. CE(P) SPK/39/2015-16 and work completed through deptt on Risk & cost. CA under arbitration.	
17	M/s Sew Engineering Works Pvt Ltd	UE	CA No.CE(P) BCN/15/2016-17 has been cancelled. Preparation of outstanding/recoveries due against the firm is being workout and shall be claimed from the firm	
18	M/s Maa Shakambhari Devi Constr Co	UE	Contract cancelled against CA No. CE(P) DTK/05/2016-17 and work planned through Risk & Cost contract. Case for appointment of arbitrator under progress and CA NO CE(P) DTK/01/2023-24 cancelled due to performance unsatisfactory. Contract cancelled against CA No. CE(P) SVLK/13/2014-15 and work planned through Risk & Cost contract. Case for appointment of arbitrator under progress.	
19	M/s Aero Infracon, HO.2524, Sector-44, Chandigarh-47	UE	Contract cancelled against CA No. CE (P) VJK/14/2019-20 on 2022 and performance security not submitted by the firm	

S/ No	NAME OF CONTRACTOR		Class/ INDEX	Present Status of Firms	Remarks
1.	2		3	4	5
20	M/s	Khajuria Construction, Kathua (J&K)	UE	Contract cancelled against CA No. CE (P) BCN/27/2014-15 on 03 Feb 2022 and work planned through Risk & Cost contract.	
21	M/s	Quazi Brothers, Kashmir	UE	CA No.CE(P) BCN/09/2015-16 has been cancelled	
22	M/s	Susheetal Bridge & Highway Builders, Jammu (J&K)	UE	Risk and Cost amount not deposited against CA NO. CE(P) SPK 30/2009-1 .and Contract Cancelled against CA No CE (P) BCN/49/2009-10 and CA accepted for balance work under risk & cost. Amt of work done withheld due to misappropriation of Govt stores.	
				The firm has not deposited Risk & Cost amount of CA No. CE(P) SPK/30/2009-10	
23	M/s	TB Enterprises, East Kameng (AP)	UE	Contract cancelled against CA No. CE (P) VTK/02/2014-15 wef 14 Oct 2015 due to very slow progress.	
24	M/s	Chanchal Khajuria, Jammu (J&K)	UE	Contract cancelled against CA No. CE (P) HMK/21/2010-11 (Whisky Bridge) and fresh CA awarded to M/s manali Construction co through Risk & Cost contract.	
25	M/s	Wani & Co, Jammu (J&K)	UE	Contract cancelled against CA No. CE (P) HMK/02/2015-16(Jugal Bridge) and work completed through deptt on Risk & cost.	
26	M/s	Valecha-Shivalaya-Interdril (JV), Shimla	UE	CA under Arbitration	
27	M/s	AN Builders, Anantnag (J&K)	UE	CA No.CE(P) BCN/06/2020-21 has been cancelled on 06 March 2023.	
28	M/s	Rana Construction & Engineers Pvt Ltd, Kamrup (Assam)	UE	Banned vide HQ CE (P) Dtk letter No.80527/70/E8 dated 06 Feb 2023. Contract cancelled due to non performance of works. Recovery Pending against CA No. CE(P) DTK/02/2020-21	
29	M/s	M/s Nar Bahadur Dahal, West Sikkim	UE	CA under Arbitration	
30	M/s	Lhakpa Trading, West Kameng	UE	CA was cancelled and Risk and cost amount is due from contractor. Col is under progress. CA No.CE/VTK/33 of 2012-13	
31	M/s	Amit Singla, Chandigarh	UE	Risk and cost amount not deposited by contractor. Case under Arbitration	
				Risk and cost amount not deposited by contractor. Case under Arbitration	
32	M/s	Chadha & Company, Bareilly	UE	Court Case is under Progress	
33	M/s	Sharda Associates	UE	Court Case is under Progress/Money Suit to be filed	
34	M/s	Kunden Singh/Prem Singh Jamwal	UE	Court Case is under Progress	
35	M/S	Akin Enterprises	UE	Risk and cost, Arbitrator appointed	
36	M/S	PL Gambo Rinyo	UE	Risk and Cost, cancelled CA	
37	M/S	Harsha Construction	UE	CA Cancelled on 12 Feb 2024 under Article 23 against contractor default	
38	M/S	D M Engineering	UE	CA Cancelled on 25 Oct 2024 under Article 23 against contractor default	
39	M/S	Nikja Brothers Enterprises	UE	CA Cancelled	
40	M/S	B N Sharma, Guwahati	UE	CANo. CE(P) UDK/MB-40/2007-08 &UDK/MB-41/2007-08 Cancelled, Case is under arbitration.	
41	M/S	Jagannath Trade, Assam	UE	CA CE(P) SWK/15/2005-06 Cancelled, Case is under court case.	
42	M/S	Multi Builders Trinity, Nagaland	UE	CA No. CE(P) SWK-1/2016-17 Cancelled	
43	M/S	A Neangba Konyak	UE	CA No. CE(P) SWK-9/2013-14 Cancelled at a Risk&Cost	
44	M/S	M Fashion Konyak, Nagaland	UE	CA No. CE(P) swk-08/2012-13 cancelled	
45	M/S	DS Pannu Asosiates Pvt Ltd, Chandigarh	UE	The firm has not deposited Risk and cost amount under arbitration	
46	M/S	R K Goel, Jammu	UE	The firm has not deposited Risk and cost amount, Case under arbitration	
47	M/s	Cosmos Traders, Sri Nagar	UE	CA No. CE(P) CDR 32 32 TF/05/2016-17 has been cancelled	
48	M/s	PK Construction, Shimla	UE	Court Case is under Progress	
49	M/s	Atul Enterprises, Samba	UE	The firm has not deposited Risk & Cost amount under CA NO CDR 50 TF/02/2008-09	
50	M/s	Raju Road Builders	UE	The firm has not deposited Risk & Cost amount of CA No. BCN/09/2016-17	
51	M/s	Asean Agencies Arunachal pradesh	UE	CA No. CE(P) SWK-02 of 2019-20 has been cancelled	
52	M/s	Ratna infrastructure Projects Pvt Ltd		CA cancelled on 04 Mar 2025 under article 23 against contractor default by Project ANK	
53	M/s	Salam Khan & Brothers, Manipur	UE	CA No CE(P) SWK-02/2022-23 has determined as 'Force majeure' Clause 59 of IAFW-2249 (GC)	

- a) There are no cancelled/ abandoned contracts in which Govt unrealised recoveries exist (if yes, submit details and reasons).
- b) There are no any Govt dues outstanding against the firm (if yes submit details and reasons).

(Sanjay Singh)
SE(QS&C)
Dir(Contracts)
For DGBR