

**TARGETS Vs ACHIVEMENTS FY 2017-18**  
**(FOR THE PERIOD FROM 01 APR 2017 TO 20 DEC 2017)**

Ser No	Projects	Fmn (Kms Eqvlt CI-9)		Surf (Kms Eqvlt CI-9)		Re-surf (Kms CI-9)		Pmt wks (Rs in Lacs)		Maj Brs (Mtrs)		Tunnels (lacs)	
		Approved Tgt 2017-18	Ach 2017-18	Approved Tgt 2017-18	Ach 2017-18	BE Tgt 2017-18	Ach 2017-18	Approved Tgt 2017-18	Ach 2017-18	Approved Tgt 2017-18	Ach 2017-18	Approved Tgt 2017-18	Ach 2017-18
1	Himank	160.26	100.13	219.89	150.16	190.46	148.85	25953.59	15464.77	202.82	135.73	-	-
2	Vijayak	150.43	77.83	125.92	63.74	124.37	56.31	7933.69	8403.33	146.98	84.11	-	-
3	Beacon	33.66	11.63	339.95	223.83	208.18	106.22	11631.14	6090.66	96.33	19.87	-	-
4	Sampark	99.07	37.46	282.24	125.82	297.99	196.71	13893.17	7008.81	1097.24	661.19	-	-
5	Shivalik	38.61	26.41	230.30	116.10	110.06	17.88	11741.50	9190.35	110.80	89.91	-	-
6	Hirak	105.46	44.30	62.26	10.96	22.06	4.75	3597.62	1611.89	182.61	150.35	-	-
7	Deepak	61.94	52.80	115.95	152.40	92.32	55.93	6341.59	4510.31	224.25	133.80	-	-
8	Chetak	107.05	42.56	465.07	280.17	600.62	190.44	3451.87	1992.35	51.00	73.16	-	-
9	Dantak	77.15	36.57	124.20	48.05	105.18	24.23	5771.07	2714.70	159.00	65.29	-	-
10	Swastik	64.86	31.11	122.96	84.43	157.65	23.54	12995.27	7183.03	110.80	28.43	1578.85	1695.05
11	Arunank	109.57	27.21	117.30	19.49	107.94	7.95	7973.90	1792.46	157.59	2.20	-	-
12	Brahmank	79.63	19.14	89.86	41.70	172.75	34.23	8586.66	2712.49	125.28	120.31	-	-
13	Vartak	158.90	56.15	198.68	95.57	225.98	40.01	23123.99	6862.36	312.31	61.40	-	-
14	Udayak	115.20	27.71	72.26	31.95	175.33	11.44	8775.07	2332.78	374.37	191.69	-	-
15	Sewak	50.33	12.63	102.59	34.19	204.34	27.62	5493.45	1265.06	63.15	15.98	-	-
16	Setuk	0.00	0.00	0.00	0.00	-	-	0.00	0.00	0.00	-	-	-
17	Pushpak	30.40	32.19	83.23	5.43	283.22	35.52	7001.13	1982.57	74.37	6.84	-	-
18	Rohtang	0.86	0.08	2.99	0.00	-	-	6168.18	1461.11	56.27	40.70	50541.23	23528.51
19	R&D Estt	-	-	-	-	-	-	78.11	2.13	-	-	-	-
20	Ceiling In HAND	-	-	-	-	-	-	8,408.00	-	-	-	-	-
	<b>Total</b>	<b>1443.38</b>	<b>635.90</b>	<b>2755.65</b>	<b>1483.98</b>	<b>3078.45</b>	<b>981.63</b>	<b>178919.00</b>	<b>82581.15</b>	<b>3545.17</b>	<b>1880.96</b>	<b>52120.08</b>	<b>25223.56</b>
	<b>% Ach wrt Approved Part-I targets</b>		<b>44.06</b>		<b>53.85</b>		<b>31.89</b>		<b>46.16</b>		<b>53.06</b>		<b>48.40</b>