

Appx - 'A'

TARGETS VS ACHMT UPTO 20 AUG F/Y 17-18

S/ No	Project	Fmn (Kms Eqvlt CI-9)		Surf (Kms Eqvlt CI-9)		Re-surf (Kms CI-9)		Pmt Wks (in Lacs)		Maj Brs (Mtrs)	
		BE TGT 2017-18	Achvt up to 20 Aug 2017	BE TGT 2017-18	Achvt up to 20 Aug 2017	BE TGT 2017-18	Achvt up to 20 Aug 2017	BE TGT 2017-18	Achvt up to 20 Aug 2017	BE TGT 2017-18	Achvt up to 20 Aug 2017
1	Himank	160.26	50.39	219.89	66.95	190.46	75.78	25953.59	8863.72	202.82	39.94
2	Vijayak	150.43	37.19	125.92	28.12	124.37	36.66	7933.69	4063.05	146.98	22.87
3	Beacon	33.66	7.14	339.95	118.65	208.18	43.65	11631.14	3721.19	96.33	12.57
4	Sampark	99.07	19.20	282.24	82.55	297.99	114.85	13893.17	3059.37	1097.24	408.91
5	Shivalik	38.61	15.32	230.30	70.61	110.06	1.73	11741.50	4054.57	110.80	51.61
6	STF Hirak	105.46	28.08	62.26	3.43	22.06	3.30	3597.62	682.47	182.61	77.31
7	Deepak	61.94	19.73	115.95	68.90	92.32	0.00	6341.59	2570.63	224.25	71.96
8	Chetak	107.05	27.54	465.07	179.01	600.62	2.66	3451.87	964.78	51.00	54.51
9	Rohtang Tunnel	0.86	0.08	2.99	0.00	0.00	0.00	6168.18	774.02	56.27	16.50
	Total	757.34	204.68	1844.57	618.21	1646.06	278.63	90712.35	28753.80	2168.30	756.19

ACHIEVEMENTS OF WEST DTE IN FY 2017-18

Following are the major achievement of West Dte during 2017-18 up to 31 Aug 2017:-

- (a) Circular from MoRT&H vide their letter No. RW/NH-24035/024/2008-P&M/PIC-EAP dated 25 Apr 2017 issued for guidelines regarding procedures to be adopted for invitation of Tenders and qualification of Contractors for execution of Roads and Bridge works on NHs and Centrally Financed Scheme (for NH works being funded by the MoRT&H and BRO as implementing agency).
- (b) A note for exempting BRO for taking up work in ECO Sensitive Zone in Uttarakhand State has been initiated to MoD vide letter No. 47003/RDG-JM RD/Svk/DGBR/03/West Dte dated 05 Jun 2017.
- (c) Draft CCS note for revision of cost/extension of time in respect of Approach road to Rohtang Tunnel for Rs 323.01 Crs forwarded to MoD vide West Dte letter No. 48065/DGBR/RT/CCS Appr Road/06/West Dte dated 28 Aug 2017.
- (d) Shri AS Rathore, SE(Civ), Offg DDG (West) visited G-L road from 21 Apr 2017 to 26 Apr 2017 and submitted list of 40 recommendations to expedite road construction.