

**PROGRESS UPTO 20 FEB 2017**

S/ No	Project	Formation	Surfacing	Resurfacing	Pmt Works	Maj Br	Weighted %
		Achieved	Achieved	Achieved	Achieved	Achieved	
1	SAMPARK	40	77	64	59	272	112.39
2	DEEPAK	75	93	99	87	39	74.63
3	SHIVALIK	53	84	88	102	64	74.17
4	CHETAK	81	114	37	64	47	73.98
5	HIMANK	93	34	92	64	18	54.77
6	DANTAK	69	28	52	73	54	53.69
7	VIJAYAK	58	58	13	44	42	47.31
8	SWASTIK	31	58	27	103	14	43.91
9	UDAYAK	28	62	63	33	32	41.71
10	BEACON	24	40	57	55	41	40.51
11	VARTAK	43	47	26	29	16	33.36
12	SEWAK	50	22	25	27	32	32.66
13	BRAHMANK	14	37	36	32	34	29.83
14	PUSHPAK	62	14	19	35	5	27.49
15	STF HIRAK	22	13	59	32	29	26.94
16	ARUNANK	32	33	14	14	10	22.33
17	SETUK	26	17	0	33	0	15.56

Note:-

Weighted percentage achievement has been calculated considering the weighted of works as under:-

Fmn-25%, Surf-25%, Pmt Works-15%, Maj Brs-25% and Resurf-10%

Weighted Percentage Progress =  $0.25 \times \text{Fmn \% prog} + 0.25 \text{ Surf \% prog} + 0.15 \times \text{Pmt Wks \% Prog} + 0.25 \times \text{maj Br \% prog} + 0.10 \times \text{Resurf \% Prog}$