

TARGETS VS ACHMT UPTO 20 NOV F/Y 16-17

S/ No	Project	Fmn (Kms Eqvlt CI-9)		Surf (Kms Eqvlt CI-9)		Re-surf (Kms CI-9)		Pmt Wks (in Lacs)		Maj Brs (Mtrs)	
		BE TGT 16-17	Achvt up to 20 Nov 16	BE TGT 16-17	Achvt up to 20 Nov 16	BE TGT 16-17	Achvt up to 20 Nov 16	BE TGT 16-17	Achvt up to 20 Nov 16	BE TGT 16-17	Achvt up to 20 Nov 16
1	Himank	247.43	209.36	317.02	100.57	343.60	181.12	19282.01	9889.53	366.57	60.77
2	Vijayak	190.17	86.52	145.65	81.92	126.58	21.28	10187.73	3795.63	137.11	49.28
3	Beacon	111.71	24.28	471.52	168.84	229.33	121.60	16097.69	7425.94	124.01	48.14
4	Sampark	123.59	33.06	310.86	196.55	346.93	208.85	12871.86	5059.78	374.51	441.90
5	Shivalik	106.76	38.09	141.03	89.52	93.72	70.03	13731.59	9220.14	147.00	85.58
6	STF Hirak	112.06	18.17	103.56	9.96	34.28	-	5336.37	1180.50	222.34	48.99
7	Deepak	86.99	52.10	139.73	120.15	73.50	72.45	5845.99	4503.11	342.91	123.21
8	Chetak	112.22	72.46	477.51	480.30	644.33	147.05	3713.48	1431.39	293.67	45.36
9	Rohtang Tunnel	0.10	-	1.53	-	0.83	-	4403.16	890.77	10.00	-
	Total	1091.03	534.04	2108.41	1247.81	1893.10	822.38	91469.88	43396.79	2018.12	903.23