

TARGETS Vs ACHIVEMENTS FY 2017-18
(FOR THE PERIOD FROM 01 APR 2017 TO 20 MAY 2017)

Ser No	Projects	Fmn (Kms Eqvlt CI-9)		Surf (Kms Eqvlt CI-9)		Re-surf (Kms CI-9)		Pmt wks (Rs in Lacs)		Maj Brs (Mtrs)		Tunnels (lacs)	
		AWP-I TGT 2017-18	Ach 2017-18	AWP-I TGT 2017-18	Ach 2017-18	AWP-I TGT 2017-18	Ach 2017-18	AWP-I TGT 2017-18	Ach 2017-18	AWP-I TGT 2017-18	Ach 2017-18	AWP-I TGT 2017-18	Ach 2017-18
1	Himank	166.27	8.73	211.05	3.36	190.47	-	28047.12	757.57	238.39	12.84	-	-
2	Vijayak	141.96	10.73	146.17	0.32	124.37	-	7607.08	626.87	152.98	1.06	-	-
3	Beacon	55.90	2.19	350.47	18.15	208.18	-	12786.01	992.90	102.36	4.40	-	-
4	Sampark	88.32	7.39	336.39	35.73	297.99	29.15	13163.50	863.68	1100.55	165.34	-	-
5	Shivalik	72.68	7.21	228.86	37.70	110.06	-	18313.60	1155.21	176.67	10.94	-	-
6	Hirak	105.46	4.52	62.26	1.23	22.06	3.30	3644.62	224.45	182.61	33.85	-	-
7	Deepak	110.93	2.70	133.32	8.83	92.32	-	5488.33	332.85	251.25	15.89	-	-
8	Chetak	102.29	14.04	446.67	32.35	600.62	2.66	2808.56	174.09	159.00	28.26	-	-
9	Dantak	73.67	10.26	132.10	8.76	105.18	-	5762.91	517.22	159.00	4.06	-	-
10	Swastik	70.62	4.17	120.53	19.67	157.65	-	10121.64	1018.98	140.80	0.83	1578.84	579.565
11	Arunank	143.00	4.55	153.89	5.14	107.94	-	9143.65	479.67	108.64	0.30	-	-
12	Brahmank	60.75	2.95	60.37	8.00	172.75	4.72	7080.52	467.36	193.82	17.24	-	-
13	Vartak	220.20	5.93	273.31	17.26	225.98	0.35	17697.98	1913.66	293.91	4.56	-	-
14	Udayak	130.76	2.52	94.67	8.19	175.33	7.41	9245.77	449.16	378.83	21.09	-	-
15	Sewak	79.35	2.65	119.58	6.82	204.34	5.09	5735.89	233.69	66.85	3.00	-	-
16	Setuk	0.00	0.00	0.00	0.00	-	-	0.00	0.00	0.00	-	-	-
17	Pushpak	50.65	4.35	130.31	2.02	283.22	0.22	9549.15	455.03	114.37	-	-	-
18	Rohtang	0.86	0.00	2.99	0.00	-	-	7410.18	74.67	56.27	-	97436.23	7052.67
19	R&D Estt	-	-	-	-	-	-	78.11	-	-	-	-	-
	Total	1673.67	94.90	3002.94	213.54	3078.46	52.91	173684.62	10737.05	3876.30	323.66	99015.07	7632.24